



Cool Breeze Heating Air Conditioning
Refrigeration Inc
820 Kuenzli Street Reno, NV 89502 United
States
(775) 971-1822

Invoice 107302
Invoice Date 8/21/2024
Completed Date 8/21/2024
Payment Term Due Upon Receipt
Due Date 8/21/2024

Billing Address
Future Turtles
130 Woodland Avenue
Reno, NV 89523 USA

Job Address
Future Turtles
130 Woodland Avenue
Reno, NV 89523 USA

Description of work

TEXT WHEN WE ARE ON THE WAY

Phone: 703-346-4831
Person Calling: Peter
Meeting With: Peter
Complaint: Under counter freezer is not cooling.
OT Approved: No
Manufacturer: Turbo Air
Model #: MUF-60-N

8/21/24

Arrived on site checked in with customer. He showed me the unit in question and the paperwork from last time some one was out. System was opened and service ports welded in. Stated that the system had a leak at the discharge processing tube. Pressure tested system and checked for leaks with bubbles. Found none. System held pressure as it should. Replaced Schrader cores in both service ports to ensure proper seal. Pulled vacuum and recharged system with R290. Watched system run to ensure it was making temp as it should. Watched temp system went on 46 to 5 degrees and is operating as it should. Bolted system back to the floor and let customer know that the system is operating as it should at this time.

Service #	Description	Quantity	Your Price	Total
Repair	Parts and Labor to Complete Repair	1.00	\$880.87	\$880.87

Sub-Total	\$880.87
Tax	\$0.00
Total	<u>\$880.87</u>
Payment	\$0.00
Balance Due	\$880.87

Thank you for choosing Cool Breeze Heating Air Conditioning Refrigeration Inc

This invoice is agreed and acknowledged. Payment is due upon receipt. A service fee will be charged for any returned checks, and a financing charge of 1% per month shall be applied for overdue amounts.

*** Sales tax is included in pricing.

Date 8/21/2024

I find and agree that all work performed by Cool Breeze Heating Air Conditioning Refrigeration, Inc. has been completed in a

satisfactory and workmanlike manner. I have been given the opportunity to address concerns and/or discrepancies in the work provided, and I either have no such concerns or have found no discrepancies or they have been addressed to my satisfaction. My signature here signifies my full and final acceptance of all work performed by the contractor.

A handwritten signature in black ink, consisting of two main strokes that curve upwards and then downwards, ending in a small loop.

Date 8/21/2024